

#the BIG Water Story

#the BIG Waste Water Story

# Project Updates

## Waipawa/Otāne

There is so much exciting work happening in our towns of Waipawa and Otāne at the moment, as investment continues in the #bigWATERstory and #bigWASTEWATERstory projects – so we thought it was timely to shine the light on this – to take a look at what is happening and where.



Want to learn more?  
Scan the QR code  
to explore our projects

### Key Projects Focus

Find out more below about some key projects currently happening in our community.



#### Waipawa Water Firefighting

Work is progressing well on this project – the pipelines are in from the Abbotsford Reservoirs down to Abbotsford Road. New pipe is being installed along Abbotsford Road to the Matthew Street intersection. The pipe is all planned to be in the ground by mid January 2022, and connections due to take place in February 2022, and commissioning the new lines and making the older lines redundant.



#### Otāne Pump Station

Most of the significant earthworks are now completed with concrete work on the Screenings slab, Motor Control Centre, Generator slab, Main Pump slab and retaining wall well underway. Pre-pour inspections will be carried out mid December.



#### Waipawa WWTP Dissolved Air Flotation (DAF) system

The Dissolved Air Flotation Unit (DAF) has arrived at the Waipawa Wastewater Treatment Plant – it will play a very vital role as one of the short term improvements at Waipawa WWTP.

This clever system will help improve the ability to meet consent compliance, by improving the treatment quality and efficiency of this process and ultimately resulting in better quality discharge.

### What we're doing

KEY	PROJECT	STATUS	TIMELINE	PROGRESS	
WATER	1	Waipawa Water Firefighting Stage 1	Build	Start: Sep 2021 End: Jan 2022	60%
	1	Waipawa Water Firefighting Stage 2	Build	Start: Sep 2021 End: Jan 2022	20%
	1	Waipawa Water Firefighting Stage 3	Due to start	Start: Feb 2022 End: May 2022	10%
	2	Waipukurau/Waipawa 2nd Supply Stage 1 – WTP to Tikokino Road	Complete	Start: Aug 2021 End: Nov 2021	100%
	2a	Waipukurau/Waipawa 2nd Supply Stage 2 & 3 – Tikokino Road to Abbotsford Road intersection	Build	Start: Nov 2021 End: Apr 2022	20%
	2b	Waipukurau/Waipawa 2nd Supply Stage 4 – Abbotsford Road to Matthew Street intersection	Due to start	Start: Feb 2022 End: May 2022	10%
	2c	Waipukurau/Waipawa 2nd Supply Stage 5 – Abbotsford Reservoir to Matthew Street intersection	Build	Start: Sep 2021 End: Jan 2022	60%
	3	Waipawa Water Standpipe relocation	Investigations	Start: Dec 2021 End: Jun 2022	10%
	WASTEWATER	1a	Otāne to Waipawa Wastewater Programme Stage 1-3 – Pipeline	Build	Start: Jun 2020 End: Dec 2021
1b		Otāne to Waipawa Wastewater Programme Stage 4 – Otāne Wastewater Pumpstation	Build	Start: Sep 2021 End: Mar 2022	30%
1c		Otāne to Waipawa Wastewater Programme Stage 5 – Inlet works for Pipeline at Waipawa WWTP	Due to start	Start: Jan 2022 End: Mar 2022	10%
3		Waipawa Water Main Extension – Pourerere Road to Waipawa WWTP	Design/Build	Start: Jul 2021 End: Feb 2022	60%
4		Treatment improvements – Waipawa WWTP (DAF)	Build	Start: Mar 2021 End: Mar 2022	30%
5		Desludging of Waipawa WWTP	Build	Start: Aug 2021 End: Dec 2021	90%
6		Cleanfill site at Waipawa WWTP	Due to start	Start: Jan 2022 End: Mar 2022	10%
7		Replacement of bridge at Waipawa WWTP	Due to start	Start: Feb 2022 End: Apr 2022	20%
8	Great North road – Wastewater Mains Extension	Design	Start: Feb 2022 End: Jun 2022	10%	

