

Central Hawke's Bay District Council – Report

TO: Council
FROM: Chief Executive
DATE: 1 April 2010
FILE REF: SER2-100
SUBJECT: PROGRESS REPORT CONSENT DELIVERY FOR SEWAGE SYSTEM

1.0 SUMMARY

One of the Chief Executive's Objectives set by Council is

1. PROGRESS CONSENT DELIVERY FOR SEWAGE SYSTEM

- 6 weekly (Council) 1 page written reports required of status of upgrades.
- Monitor expenditure around sewage system project.

This report meets this Objective.

2.0 RECOMMENDATION

THAT

The report on the progress of consent delivery of sewage systems as at 1 April 2010 be noted.

3.0 6 WEEKLY REPORT ON STATUS OF UPGRADES FOR SEWAGE SYSTEM

1 April 2010

OTANE

Preparatory work has been ordered for the installation of the floating wetland treatment system.

WAIPAWA AND WAIPUKURAU

A workshop was held on 11 February to update Council on progress with the investigation and design for land based treatment at Waipawa and Waipukurau. Regional Council staff are determining the extra land required for wastewater disposal. Latest work programme has resource consents for disposal of wastewater to land lodged by the end of April 2010.

TAKAPAU

The new treatment process to be trialled on the oxidation pond has being installed.

PORANGAHAU AND TE PAERAHI

Maintenance plans and stormwater infiltration plans have been submitted to the Regional Council. It is noteworthy to report that the stormwater inflow and infiltration problems at Te Paerahi are minimal, whereas at Porangahau wet weather flow can be up to 14 times the dry weather flow. We suspect this is due to having the old private drains including septic tanks connected to the new (1988) sewerage system, and a lot of groundwater entering through the old piping and septic tanks. The fencing and signage plans are being finalised with the Public Health Unit.

4.0 FINANCIAL

The latest budget for projected expenditure in 2009-10 on sewage upgrades is:

Project	Budget	Actual as at March 2010
Otane treatment upgrade	46,339	36,339
Waipukurau resource consent	204,106	104,106
Waipawa resource consent	172,018	72,018
Porangahau resource consent	114,633	28,938
Te Paerahi resource consent	32,868	21,942
TOTAL	\$569,964	\$263,343

5.0 OPTIONS

The report on the progress of consent delivery of sewage systems as at 1 April 2010 be noted.

6.0 STRATEGIC LINKS

LTCCP 2009-2019

Steve Thrush
Technical Services Manager