

Central Hawke's Bay District Council – Report

TO: Council

FROM: Chief Executive

DATE: 17 February 2010

FILE REF: SER2-100

SUBJECT: PROGRESS REPORT CONSENT DELIVERY FOR SEWAGE SYSTEM

1.0 SUMMARY

One of the Chief Executive's Objectives set by Council is

1. **PROGRESS CONSENT DELIVERY FOR SEWAGE SYSTEM**
 - 6 weekly (Council) 1 page written reports required of status of upgrades.
 - Monitor expenditure around sewage system project.

This report meets this Objective.

2.0 RECOMMENDATION

THAT

The report on the progress of consent delivery of sewage systems as at 17 February 2010 be noted.

3.0 6 WEEKLY REPORT ON STATUS OF UPGRADES FOR SEWAGE SYSTEM

3 December 2009

OTANE

A floating wetland treatment system has been ordered for installation in June and July. A requirement of the resource consent is to install further treatment, and the timing of the new installation will ensure that it is fully functional before the Summer peak loading occurs. This is budgeted for in the LTCCP.

WAIPAWA AND WAIPUKURAU

A Wastewater Treatment Project Committee (WWTPC) of the CE HBRC, CE CHBDC and Technical Services Manager CHBDC has been formed to run this project. HBRC have organised their staff (who report to the WWTPC) to find extra land for wastewater disposal and run that part of the project. Other treatment work required at Waipukurau and Waipawa wastewater treatment plants will be designed once the final form of the land applications is known.

Latest work programme has resource consents for disposal of wastewater to land lodged by the end of April 2010.

TAKAPAU

The new treatment process to be trialled on the oxidation pond is being installed.

PORANGAHAU AND TE PAERAHI

Work required to be carried out to meet the resource consents including writing of maintenance plans, stormwater infiltration plans, fencing and signage plans is being carried out. Designs for the baffles to be installed on each oxidation pond are being finalised.

The Maintenance Plans for each site, the Stormwater Infiltration Plan, and the Sampling and Monitoring Plan have been sent to the Regional Council for approval.

4.0 FINANCIAL

The latest budget for projected expenditure in 2009-10 on sewage upgrades is:

Project	Budget	Actual as at Jan 2010
Otane treatment upgrade	\$ 27,643	\$ 1,340
Waipukurau resource consent	224,106	104,106
Waipawa resource consent	192,018	72,019
Porangahau resource consent	74,668	24,668
Te Paerahi resource consent	78,415	8,239
TOTAL	\$596,850	\$210,372

5.0 OPTIONS

The report on the progress of consent delivery of sewage systems as at 17 February 2010 be noted.

6.0 STRATEGIC LINKS

LTCCP 2009-2019

Steve Thrush
Technical Services Manager